

Air conditioner capacitor failure

Customer Jordan & Casey Morgan (Fictitious Demo Homeowners)
Service address 1847 Cedar Hollow Way, Indianapolis, IN 46220
HouseIQ property ID HIQ-DEMO-001
Event ID E2018-01

Work / Purchase Summary

Outdoor unit would not start during high heat. Replaced failed dual-run capacitor and cleaned condenser coil.

Description	Amount
Labor / service	\$205.44
Materials / equipment	\$179.76
Trip, disposal, tax, permit, or misc.	\$42.80
TOTAL	\$428.00

Payment status: PAID IN FULL

Technician / Installer Notes

- Existing 45/5 uF capacitor tested below tolerance.
- Installed Northstar NS45-5 capacitor.
- Compressor and fan amperage returned to normal after repair.
- Noted outdoor unit age: approximately 16 years.

Equipment Reference

Brand	Northstar Parts
Model	NS45-5
Serial	CAP18G1819
Warranty end	2019-07-18

Recordkeeping note: Retain this document with related estimates, invoices, warranties, inspection reports, and manuals. HouseIQ demo event linkage: E2018-01

Entirely fictitious property, vendors, people, equipment, documents, and transactions created for HouseIQ software demonstration and testing.